

## Construction Daily

### 1995 Highway 65, Wheatland, Ca. 95692

530-652-4169	
--------------	---

### Daily Construction Report

Project Name	Amazon warehouse stockton
Job Number	6087
Report By	Andrew Lucero
Date	06/14/2021

### Weather

Notes	
Current Conditions	

### Remarks

Describe Work Accomplished	Finished installing the second row of turnstiles. Leveled and straightened. Started to sort the cable in the other room that needs to be pulled into turnstiles once we finish.
Materials and Equipment On Site	
Special Instructions of Contractors	


### Exceptions or Defects

Specification Number	
Drawing Number	
Location	
Description of Exception or Defect	

### Foreman Comments

Actual Percentage of Work Completed	
Projected Completion Date	
Total Crew Hours Worked	
List of Employees On Site	Andrew Miguel Brian Ryan Linn
Additional Comments	Sorting the cable is taking a bit longer because of how long and how many other trades moved our bundles around in the room. Should still have them in tomorrow.

## Construction Daily

Attachments Sent Via Email	No
Foreman Signature	
Today's Date	06/14/2021