

Construction Daily

1995 Highway 65, Wheatland, Ca. 95692

530-652-4169	
--------------	---

Daily Construction Report

Project Name	Amazon warehouse stockton
Job Number	6087
Report By	Andrew Lucero
Date	06/16/2021

Weather

Notes	
Current Conditions	

Remarks

Describe Work Accomplished	Mark asked us to put the doors on to the turnstiles. I was going to leave them off until the concrete grinders were done to avoid damage, but he said they would protect them. So we installed them. Dumped all cardboard and other trash from turnstiles. Installed all 3 panels for ACP 8, Installed ACP 9 and ACP 10 Dropped cables for ACP 2 and 3.
Materials and Equipment On Site	
Special Instructions of Contractors	


Exceptions or Defects

Specification Number	
Drawing Number	
Location	
Description of Exception or Defect	

Foreman Comments

Actual Percentage of Work Completed	
Projected Completion Date	
Total Crew Hours Worked	
List of Employees On Site	Andrew Miguel Bryan Ryan Linn

Construction Daily

Additional Comments	<p>I'm noticing some of the scheduled devices for the field might not work for the application they are saying. The schedule shows us putting the same style horn outside on the guard shack, the same style 360 motions as the warehouse in the guard shack and in office spaces. And the REX motions being the same as the standard motion. And a majority of the door contacts we were given won't work with some doors on site. We might need to get this ironed out.</p> <p>Also still need the LNL-1100 board for the guard shack, 360 motions, 2000' reels of cable for the backbone tie cable.</p>
Attachments Sent Via Email	No
Foreman Signature	
Today's Date	06/16/2021