

## Construction Daily

### 1995 Highway 65, Wheatland, Ca. 95692

530-652-4169	
--------------	---

### Daily Construction Report

Project Name	Amazon warehouse stockton
Job Number	6087
Report By	Andrew Lucero
Date	06/15/2021

### Weather

Notes	
Current Conditions	

### Remarks

Describe Work Accomplished	Pulled the device cables to the turnstiles. Installed the interconnection wires from the master turnstiles to the slave turnstiles.
Materials and Equipment On Site	
Special Instructions of Contractors	

### Exceptions or Defects

Specification Number	
Drawing Number	
Location	
Description of Exception or Defect	

### Foreman Comments

Actual Percentage of Work Completed	
Projected Completion Date	
Total Crew Hours Worked	
List of Employees On Site	Andrew Miguel Brian Ryan Linn
Additional Comments	We left the remaining doors for turnstiles off so it's easier for us and the concrete grinders to work on the floor. We'll put them up when everything is done.
Attachments Sent Via Email	No

Construction Daily

Foreman Signature	
Today's Date	06/15/2021